Name of the work: Improvements to DWCC in Ward No. 08 and other SWM works in Kodigehalli.

Contractor/Agency	: M/s. KRIDL.
Name of the Client	: BBMP
Estimated Cost	: 1.75 Crore
Status of Bill	: 1st & Part Bill
In the Presence of	: (a) Mrs. Priyadarshini Assistant Engineer, BBMP, Bangalore. : (b) Mr. Chidananda Assistant Executive Engineer, BBMP, Bangalore : (C) Mr.Darshan Kumar K H, Site Engineer M/s Tejus Consultants

Item No	Description of Item	Comments/observation
7	KSRB - 5.3.3: Providing and constructing grantie / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 (P.No.23, I.No.5.9 of PW, P&IWTD SR 2016-17)	Work done up to the billed quantity and quality is satisfactory
78	Removing B.S. slab of Drain and stacking.(P-25, I.No-5.32)	Work done up to the billed quantity and quality is satisfactory
79	Refixing stone slabs of drains and pointing in C.M (1:3).(P-25, I.No-5.33)	Work done up to the billed quantity and quality is satisfactory
80	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 (P.No.142, I.No.19.1 of PW, P&IWTD SR 2016-17)	Work done up to the billed quantity and quality is satisfactory

TEJUS CONSULTANTS

Scanned by CamScanner

81	KSRB 4-1.6: Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No.4.6 of PW,P&IWTD S.R 2016-17)	Work done up to the billed quantity and quality is satisfactory
82	KSRB 5-11 : Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBS No.5.4 (P.No.25, I.No.5.26.2 of PW, P&IWTD SR 2016-17)	Work done up to the billed quantity and quality is satisfactory
83	KSRB 5-11 : Providing and constructing non load bearing wall with solid concrete blocks of size 400x100x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBS No.5.4	Work done up to the billed quantity and quality is satisfactory
84	KSRB 15.1.1 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications.	Work done up to the billed quantity and quality is satisfactory
85	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete.(7.5cms thick)(I No-5.31.1,P No-25)	Work done up to the billed quantity and quality is satisfactory
86	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,copmplete. (Data Rate)	Work done up to the billed quantity and quality is satisfactory
87	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete.(10cms thick)(I No-5.31.2,P No-25)	Work done up to the billed quantity and quality is satisfactory

Scanned by CamScanner

88	KSRB 5-8.2 : Providing one line dressing to granite stone slab / granite stone masonry as per specifications. KBS 5.1.13 (I No-5.18,P No-23)	Work done up to the billed quantity and quality is satisfactory
89	Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete (P.No.25, I.No.5.30 of PW,P&IWTD S.R 2016-17)	Work done up to the billed quantity and quality is satisfactory
90	KSRB 15-15.1 : Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications. (I No-15.51.1,P No-117)	Work done up to the billed quantity and quality is satisfactory
91	KSRRB M300- Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density) MORTH Specification No. 305	Work done up to the billed quantity and quality is satisfactory
92	KSRB 14.6-1: Providing and laying heavy duty cobble stones 70mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications. Specification No. KBS. (P.No. 101, I.No. 14.7)	Work done up to the billed quantity and quality is satisfactory

TEJUS CONSULTANTS

Scanned by CamScanner